



Town of Concord | Community Preservation Committee
141 Keyes Road, Concord, MA 01742
Telephone (978) 318-3290 | Fax (978) 318-3291

CPA FUNDED PROJECT STATUS REPORT

Project Name: Heywood Meadow Wall Extension Project Number: #10-18

1. What percentage of the project has been completed? 0%

2. Describe work completed to date:

An RFP is under development to extend the previously restored stone wall along Lexington and Heywood Street, to match the length of the stone wall on the west meadow.

3. What key project milestones have been reached?

N/A

4. Expenditure Report:

a. What is the date your project began or will begin spending CPA funds? 11/2020

b. Briefly account for the amount of CPA funds expended to date:

N/A

5. Describe remaining work and projected timeline:

The issuance of an RFP is expected to be complete by the end of August. The stone wall construction is anticipated to be complete by December 2020.

6. What is the expected project completion date? December 2020

Name of person who completed this form: Delia Kaye Date: 8/18/20

Contact Information /Email Address: Natural Resources Director; dkaye@concordma.gov