



Town of Concord | Community Preservation Committee
141 Keyes Road, Concord, MA 01742
Telephone (978) 318-3290 | Fax (978) 318-3291

CPA FUNDED PROJECT STATUS REPORT

Project Name: Holy Family Rectory Renovation Project Number: _____

1. What percentage of the project has been completed? 15%
2. Describe work completed to date:
 - Removed garage and porch additions
 - Removed interior sheetrock walls and ceiling
 - Excavated for addition
 - Formed and poured concrete foundation for elevator and the new rear entrance
3. What key project milestones have been reached?
 - Completed demolitions
 - Completed foundation for addition
 - All materials have been ordered
4. Expenditure Report:
 - a. What is the date your project began or will begin spending CPA funds? June 2021
 - b. Briefly account for the amount of CPA funds expended to date:
N/A
5. Describe remaining work and projected timeline:
 - Construct addition
 - Frame and finish interior (HUAC, electric, plumbing)
 - Install new clay tile roof, install new windows, Parking lot work.
6. What is the expected project completion date? 15 Oct 2021

Name of person who completed this form: Rev. Bill Robinson Date: 9 Apr 2021

Contact Information /Email Address: wrobinson19@bostonclergy.org
978-369-3940/7442