



Town of Concord | Community Preservation Committee
141 Keyes Road, Concord, MA 01742
Telephone (978) 318-3290 | Fax (978) 318-3291

CPA FUNDED PROJECT STATUS REPORT

Project Name: Holy Family Rectory Renovation Project Number: 180202

1. What percentage of the project has been completed? 93%
 2. Describe work completed to date: ALL STRUCTURAL, ELECTRICAL, HVAC SPRINKLER SERVICES AND DEVICES,
 3. What key project milestones have been reached? ADDITION - ELEVATOR SHAFT, NEW STAIRS, NEW WINDOWS, ROOF, PARKING LOT
 4. Expenditure Report:
 - a. What is the date your project began or will begin spending CPA funds? 9/15/21
 - b. Briefly account for the amount of CPA funds expended to date: INSTALL NEW TILE ROOF TO MATCH EXISTING
 5. Describe remaining work and projected timeline: INSTALL ELEVATOR, COMPLETE PLUMBING, PAINTING, AND INTERIOR TRIM
LANDSCAPING & FINAL COAT OF ASPHALT COMPLETED IN SPRING
 6. What is the expected project completion date? 4/1/22
- Name of person who completed this form: GARY SANTINI Date: 2/22/22
- Contact Information /Email Address: gary@santiniml.com