

PROJECT STATUS REPORT for the Community Preservation Committee

Project Name: White Pond Beach Improvements Project Number: 1-18, 1-20

Date: 3/15/2023 X Interim Status Report Final Status Report*

1. What percentage of the project has been completed? 98%

2. Describe work completed to date:

Final paving for the roadway and path; reforestation and understory plant installations; installation of other site amenities including benches and, signage; parking striping for parking areas and lower ADA spots; installation of granite center-line stairway, plantings laid for in and around pathway retaining walls, completion of overlook woodwork and installation of boardwalk; installation of existing bathroom trailer and utility hook up; installation and grading of new beach sand for pond-side areas.

3. What key project milestones have been reached?

Plantings 100%
Retaining walls 100%
Walkways 100%
Parking/driveway paving and striping 100%
Storm water management system 100%
Pavilion 100%
Guard shack relocation 100%
Boardwalk 100%
Bench install 100%
Drinking fountain 100%

4. Expenditure Report:

- a. What is the date your project began or will begin spending CPC funds? October, 2021
- b. Attach a detailed Expenditure Report.
- c. In a brief narrative, account for the amount of CPC funds expended to date: 100%

5. Describe remaining work and projected timeline:

Dumpster concealment

Timeline: Unknown at this time.

6. Describe your outreach efforts.

7. What is the expected project completion date? Unknown at this time.

Name of person who completed this form: Ryan Orr Date: 3/15/2023

Contact Information /Email Address: rorr@concordma.gov

*For Final Status Reports, please include representative Before, During and After Photographs of your project, if applicable.