



2025 WATER SYSTEM IMPROVEMENTS – PHASE II
SILVER HILL ROAD NEIGHBORHOOD
CONCORD PUBLIC WORKS
PROJECT UPDATE

Silver Hill Neighborhood Project Phase II Update No. 1: Friday – October 31, 2025

- The Town of Concord maintains a project website for sharing information on the project at: [2025 Silver Hill Neighborhood Infrastructure Improvements Phase II](#)
- The Silver Hill Road Neighborhood Water Main Replacement Project – Phase II is being constructed by the Town of Concord’s General Contractor (MDR Construction, Inc. of Tewksbury, MA). Work is anticipated to start on the last week of October 2025 and continue through the end of the year into 2026. The local roadways are expected to be repaved upon completion of the water main replacement work as part of the Road Rehabilitation Project.

Construction Activities:

- The week of October 27th was the first week of construction in earnest after a week of test pitting for verification of underground utilities. MDR Construction, Inc. has completed approximately 600 feet of water main pipe. Associated trench paving was completed at week end on October 31.
- Water main construction is anticipated to continue until November 26. Weather dependent, MDR Construction, Inc will install storm drainage in early December 2025, then construction is anticipated to be shut down until end of March 2026. The Contractor will return in March to reclaim and repave the roadway. Activities will also continue for drainage infrastructure. For more information, please go to: [2025 Silver Hill Neighborhood Infrastructure Improvements Phase II](#)