



2025 WATER SYSTEM IMPROVEMENTS – PHASE II
SILVER HILL ROAD NEIGHBORHOOD
CONCORD PUBLIC WORKS
PROJECT UPDATE

Silver Hill Neighborhood Project Phase II Update No. 5: Friday – November 28, 2025

- The Town of Concord maintains a project website for sharing information on the project at: [2025 Silver Hill Neighborhood Infrastructure Improvements Phase II](#)
- The Silver Hill Road Neighborhood Water Main Replacement Project – Phase II is being constructed by the Town of Concord’s General Contractor (MDR Construction, Inc. of Tewksbury, MA). Work started in the last week of October 2025 and is planned to continue through the end of the year into 2026. The local roadways are expected to be repaved upon completion of the water main replacement work as part of the Road Rehabilitation Project.

Construction Activities:

- The week of November 24th was the fifth week of construction. MDR Construction, Inc. completed the tie-in to Phase I portion of the new water main that was installed in 2024, completed approximately 40 additional feet of water main installation. Water main installation for this phase now totals 2,240 feet. No bedrock excavation was performed this week. Other work activities included removal of approved trees, and progress on new hydrant installation. Associated trench paving was completed on November 26th.
- Water main construction is anticipated to continue November 28th following the Thanksgiving holiday. Upcoming work includes filling and testing the new water main into the first week of December. Weather dependent, MDR Construction, Inc will install storm drainage in early December 2025, then construction is anticipated to be shut down until end of March 2026. The Contractor will return in March to reclaim and repave the roadway. Activities will also continue for drainage infrastructure. For more information, please go to: [2025 Silver Hill Neighborhood Infrastructure Improvements Phase II](#)