

D.W.WHITE CONSTRUCTION, INC.

MassDot 97590 Bruce Freeman Rail Trail ( Phase 2C ) Concord

Two Week Look ahead Schedule #1

May 1,2017 to May 12,2017

Clearing ( Cook ) - Start Station 163+80 proceed Easterly for 10 days

Erosion Control ( MON) - Start Station 163+80 on Tuesday May 2nd proceed Easterly following clearing operation  
Individual Tree Protection ( MON ) as directed by MassDot

Installation of Advanced Warning Signs ( DWW) Job wide  
Engineering layout / Wetland Flagging (DWW)