



**TOWN OF CONCORD**  
**COMMUNITY PRESERVATION COMMITTEE**  
141 KEYES ROAD, CONCORD, MA 01742  
TEL. (978) 318-3290 FAX (978) 318-3291

CPA Funded Project Status Report

Project Name: Chamberlin Park Bridge Design Project Number: #2-16

**A. Describe work completed to date:**

A contract to design replacement of the superstructure (deck, railings, and bracing) and strengthening of the existing timber piles of the pedestrian footbridge connecting Chamberlin Park to the Keyes Road municipal parking lot is under development and the design will be completed this summer.

**B. Expenditure Report:**

- What is the date your project began or will begin spending CPA funds? August 2018
- Briefly account for the amount of CPA funds expended to date: No CPA funds have yet been expended.

**C. Describe remaining work:** Work remaining consists of bridge reconstruction design, construction cost estimates, and permitting.

**D. What is the expected project completion date?** October 2018

Name of person who completed form: Delia Kaye Date: 6/5/18