



TOWN OF CONCORD
COMMUNITY PRESERVATION COMMITTEE
141 KEYES ROAD, CONCORD, MA 01742
TEL. (978) 318-3290 FAX (978) 318-3291

CPA Funded Project Status Report

Project Name: White Pond Slope Restoration Project Number: #12-15

A. Describe work completed to date:

Work completed to date includes design and permitting for slope restoration at White Pond to restore eroded slopes and replace unsafe steps for improved public access to the pond, thereby reducing sediment and pollutant loading and improving water quality. Slope restoration will be accomplished through removal and replacement of old concrete steps, improved and directed access points to minimize slope erosion, and plantings and erosion controls to stabilize eroded slopes in five locations at Sachem's Cove. Water quality monitoring was conducted in 2016 and 2017 to better understand the contributions of in-pond phosphorus to blue-green algal blooms that have been occurring at White Pond.

B. Expenditure Report:

- **What is the date your project began or will begin spending CPA funds?** July 2016
- **Briefly account for the amount of CPA funds expended to date:** Approximately 15% of CPA funds have been expended for water quality monitoring, slope restoration design, and permitting.

C. Describe remaining work: The remaining work is to complete a rare species survey within the construction limits, and to implement the slope restoration measures at Sachem's Cove. A Request for Proposals was issued last summer for the slope restoration measures, with bids coming in higher than the original cost estimate. A request for additional funding was generously supported by the CPC and will augment remaining funds in this project fund. The project will be put out to bid this summer, and is anticipated to be completed over an 8-week timeframe in the early fall.

D. What is the expected project completion date? November 2018

Name of person who completed form: Delia Kaye Date: 6/14/18