



**TOWN OF CONCORD**  
**COMMUNITY PRESERVATION COMMITTEE**  
141 KEYES ROAD, CONCORD, MA 01742  
TEL. (978) 318-3290 FAX (978) 318-3291

CPA Funded Project Status Report

Project Name: Warner's Pond Feasibility Study Project Number: #9-14

**A. Describe work completed to date:**

This project consists of developing a Feasibility Study to improve the recreational access and ecological health of Warner's Pond through limited dredging, which was recommended by the Warner's Pond Watershed Management Plan. Tasks completed to date include identifying and mapping proposed dredge areas, conducting sediment sampling to determine where dredged materials can be disposed, and identifying opportunities for improved recreational access.

**B. Expenditure Report:**

- **What is the date your project began or will begin spending CPA funds?** July 2016
- **Briefly account for the amount of CPA funds expended to date:** Approximately 55% of the CPA funds have been expended for the completed tasks described above.

**C. Describe remaining work:** Tasks that are nearing completion include developing engineered plans of the areas to be dredged, developing cost estimates, identifying funding opportunities, identifying opportunities for ecological health improvements, identifying permits that will be required to accomplish dredging, and preparation of a comprehensive dredging feasibility study that includes all above tasks.

**D. What is the expected project completion date?** A draft Dredging Feasibility Study is expected at the end of June, and it is anticipated that the Study will be finalized by the end of July 2018.

Name of person who completed form: Delia Kaye Date: 6/14/18