

PROJECT STATUS REPORT for the Community Preservation Committee

Project Name: Concord Middle School Athletic Fields Project Number: 11-FY25

Date: March 21, 2025 Interim Status Report Final Status Report*

1. **What percentage of the project has been completed?** 0% of the Fields portion of the Middle School Project has been completed

2. **Describe work completed to date:**

The construction phase related to the Athletic Fields has not yet begun.

3. **What key project milestones have been reached?**

To date, Phase I of the Middle School Project has been completed with the Temporary Certificate of Occupancy being issued on February 14, 2025.

4. **Expenditure Report:**

- a. **What is the date your project began or will begin spending CPC funds?** Anticipated start date is mid-April 2025
- b. **Attach a detailed Expenditure Report.** Not applicable
- c. **In a brief narrative, account for the amount of CPC funds expended to date:**

To date, no CPC funds have been expended as the athletic field construction has not yet started.

5. **Describe remaining work and projected timeline:**

The athletic field construction is targeted to begin Mid-April 2025, with an anticipated complete date of September 2025.

6. **Describe your outreach efforts.**

No applicable

7. **What is the expected project completion date?** September 2025

Name of person who completed this form: Gail S. Dowd Date: 3/21/2025

Contact Information /Email Address: gdowd@concordma.gov

*For Final Status Reports, please include representative Before, During and After Photographs of your project, if applicable.