

PROJECT STATUS REPORT for the Community Preservation Committee

Project Name: Old Rifle Range Survey and Permitting Project Number: 11-20

Date: May 12, 2025 Interim Status Report Final Status Report*

1. **What percentage of the project has been completed?** 10%

2. **Describe work completed to date:**

The RFQ for survey, design and permitting has been issued and a contractor selected. A contract has been developed and vetted by the Town and is awaiting signatures.

3. **What key project milestones have been reached?**

Issuance of RFQ, contracted awarded and awaiting signatures.

4. **Expenditure Report:**

- a. **What is the date your project began or will begin spending CPC funds?** July 2025
- b. **Attach a detailed Expenditure Report.**
- c. **In a brief narrative, account for the amount of CPC funds expended to date:**

5. **Describe remaining work and projected timeline:**

Survey, design, and permitting services to improve a 0.25 mile section of the main trail through the Old Rifle Range that is seasonally impassable due to its very narrow width at the edge of a steep hill.

6. **Describe your outreach efforts.** Trails Committee, NRC, and Coffee updates

7. **What is the expected project completion date?** December 2025

Name of person who completed this form: Bert Comins Date: 5/12/2025

Contact Information /Email Address: Natural Resources Director dkaye@concordma.gov

*For Final Status Reports, please include representative Before, During and After Photographs of your project, if applicable.